



Park Primary School

In our August Newsletter we reported the completion of Section 1 of the works, the New Classroom Block and Reception area, we are now pleased to report the Completion of Section 2 of the works. Section 2 of the works consisted of remodelling 3 existing classrooms, one on each floor to form new toilet areas for the school.



Photograph 1: New sinks



Photograph 2: New Cubicles

We are also pleased to report that we will be commencing Section 3 of the works on Monday 03 October to provide the school with a new Creative Room at second floor level with a spill out external space onto the new roof area secured with a high level fence. As well as the Creative Room there will be a new Sports Hall at first floor level and a multi-use games area at ground floor level.

In order to commence the construction of these new facilities for all at Park Primary School, there is some low and medium risk asbestos to remove from the existing building. The safe and controlled removal of the low risk asbestos material, by a specialist, will commence on Monday 03 October and complete on Friday 07 October. On Saturday 08 and Sunday 09 October the medium risk material will be safely removed as the pupils and staff will not be on the school premises. This will make way for the existing building to be disassembled during the October half term and start progress in the construction of the new Hall and enhanced facilities.

The team at Jerram Falkus Construction Ltd would like to use this Newsletter as an opportunity to say a big thank you to all the staff, pupils and parents of Park Primary School and the local residents for their understanding and patience during the construction period.

Useful Contacts

- Site Manager: Chris Tebbey 07801260161
- Project Leader: Thomas Kelly 07730048906